



TRI-STAR DAILY DRILLING REPORT



Report # 20

WELL	New Crown 1	DATE	14-Mar-14	SPUD DATE	23-Feb-14	DAILY COST	\$6,873	CUM. COST	\$2,389,251
EASTING	522869E	NORTHING	7170391N	PROJECTION	GDA94	ELEV. (RKB)	2.75m	ELEV. (GL)	201m
DEPTH AT 0600	960m (TD)	EST TD	960m	BOP TESTED	4-Mar-14	NEXT TEST	N/A		
CONTRACTOR	Mitchell	RIG	1236 - Schramm T130XD	TENEMENT	EP 134	BASIN	Pedirka	STATE	NT
FORMATION	Purni								
OPS SUMMARY	Rig Down and stack remaining equipment prior to de-mobilisation with Prime Mover. Erect fencing and signage around cellar.								
PLANNED OPS	Rig Down and stack remaining equipment prior to de-mobilisation								

CASING DATA														
Size	Make	Wt (lb/ft)	Grade	N. Joints	Length (m)	Set at (mGL)	Comment							
16"	Ozcon	75ppf	J55	1	12	10.5								
9-5/8"	Trident	36ppf	J55	10	120	119								
7"	Trident	26ppf	J55	43	539	536								
TIME DISTRIBUTION			ESTIMATED COSTS			BIT DATA			PUMP DATA		MUD PROPERTIES			
	DAILY	CUM.		DAILY	CUM.	Bit No			Pump No			Mud Weight		
Rig Up/Dn	12	50.5	Total	\$6,873	\$2,389,251	Size			Make			Visc		
Drilling		53	FORMATION DEPTHS (mKB)			Mfg			Model			PV/YP		
Reaming		0	NAME	ESTIMATED	ACTUAL	Type			Liner Size			Gels		
Coring		0	Tertiary-Eyre	6.67	7.00	Serial No			Output/GPS			LCM		
Hole Cond		10.75	Winton	22.75	10.00	Jets			SPM			% Solids		
Trips		39	Mackunda	200.00	unknown	Depth In			GPM			% Water		
Mtnce		2.25	Cadna-Owie	293.00	284.00	Depth Out			Pressure			Sand		
Rig Repair		22.75	Algebukina	316.00	305.00	Daily Mtrg			Suspension Tubing BHA DATA			PH		
Survey		14.75	Purni	582.00	540.00	Cum. Mtrg			Item	Amt	Length	PF/MF		
Casing		24.5	INCIDENTS / NOTES			Hours						CL-		
Cement		7.75				Cum. Hours					Ca++			
WOC		12.5				MPH					Fluid Loss			
NU/ND BOP		26				WOB					SURVEY DATA			
BOP Test		8.25				RPM					DEPTH	DEV.		
Logging		0				GPM/Air Rate								
Crew Trave		0				Pump PSI								
Cmt Plug		0				Grade Out								
Stk/Fish		0												
Standby		63.75							DRILLING PARAMETERS					
Other		81				Interval ROP (m/hr)		SO Str Wt (1000lb)						
Sfty Meet		3.25				Flow Rate (gpm)		PU Str Wt (1000lb)			AIR DATA			
Total	12	420				RPM (rpm)		Off-Btm Str Wt (1000lb)			Air Rate			
						Stand Pipe Pressure (psi)		Drilling Torque			Mist Rate			
						Drill Str wt (1000lb)		TG/BGG			Foam Mix			
TIME LOG														
START	FINISH	HRS	CODE	OPERATIONS DETAILS										
06:00	18:00	12		Use prime mover to relocate Rig and Mud Tanks. Continue RD. Put up fencing and signage around cellar.										
18:00	06:00	12		SDFN										