



WELL: Myrtle Basin 1

PERMIT: EP 176

RIG: Nitro 1

DATE: 2/10/2013

REPORT No. 20

D.F.S. 20

DEPTH 06:00 Hrs: 861.42

STATUS at 2400 Hrs: Pressure test casing and WH, rig down Depth 861.42

TVD @:

FORMATION:

24 HR PROG.:

LAST CASING: 4-1/2"

at 858.28m

SHOE F.I.T.:

HOLE SIZE: 6 1/8

ELEV: 50

RT - GL: 1.2

MAASP:

MUD PROPERTIES		ADDITIVES	SOLIDS CONTROL				FORMATION DATA		
DENSITY(ppg)	Air Mist			Removal %	uf-ppg	hrs	DEPTH		
VISCOSITY(Secs)			DESILTER				TRIP GAS (%)		
pH			DESANDER				CONN. GAS (%)		
PV/YP			CENTRIFUGE 1				B'GRD GAS (%)		
GELS 10/10/30							PORE PRESS (ppg)		
WL API (cc/30min)							ECD (ppg)		
WL HTHP(cc/30min)			SHAKERS				MAX GAS (%)		
CAKE(1/32")			SCREENS				DRILLS / BOPS		
SOLIDS %			PUMPS	1	2		LAST BOP DRILL		
SAND %			TYPE				LAST FIRE DRILL		
CHLORIDES(mg/L)			STROKE(in)				LAST H2S DRILL		
KCl %			LINER(in)				LAST BOP TEST		21/09/2013
MBT			SPM				BOP TEST DUE		4.10.13
TEMP °C			GPM				ACCIDENT FREE DAYS		2
HOLE VOL(bbl)			AV-DP(m/min)				TIME ANALYSIS		
SURF VOL(bbl)			AV-DC(m/min)					HRS	CUM.
LOSSES(bbl/hr)	0.00		SPP(psi)				1. MOVE RIG		
MUD Co			SCR - spm				2. RIG UP		
MUD TYPE			SCR - spm				3. DRILLING		
BIT DATA			BHA DETAILS		BHA No.	9	4. TRIP		
BIT No.			TOOL		OD (in)	Length (m)	5. WIPER TRIP		
SIZE (in)							6. SURVEY		
TYPE							7. CIRC./COND		
IADC CODE							8. HANDLE BHA		
SERIAL No.							9. CSG/CEMENT	7.50	
NOZZLES(32's)							10. WELLHEAD	1.00	
DEPTH IN (m)							11. BOPS / TEST		
DEPTH OUT (m)							12. LOT/FIT		
DRILLED (m. cum)							13. CORING		
HOURS (cum.)							14. LOGGING	8.00	
GRADE							15. REAM CMT		
AVGE ROP (m/hr)							16. FISH/STUCK		
WOB lbs							17. LOSS CIRC		
RPM							18. KICK CONTROL		
JET VEL (m/sec)			BHA LENGTH (m)			0.000	19. SIDETRACK		
HHP @ BIT			BHA WEIGHT (Klbf)				20. RIG REPAIR		
			STRING WEIGHT (Klbf)				21. DIR		
SURVEYS:	DEPTH	DEVIATION	AZIMUTH	TVD	COMMENTS		22. WO WEATHER		
							23. WAIT - Tools		
							24. Plug Back		
							25. RIG SERVICE		
							26. W.O.C		
							27. OTHER -	7.50	
							28 .Inflow test		
DRILLING TOOLS	SERIAL No.	HOURS	DRILLING DATA				TOTAL (HRS)	24.0	0.0
			DRAG - UP (Klbf)						
			DRAG - DOWN (Klbf)						
			TORQUE-On Bottom (ft.lb)						
			TORQUE-Off Bottom (ft.lb)						
			ROTATING Wt						

ARMOUR ENERGY

DAILY DRILLING REPORT

Level 27, 111 Eagle Street - Brisbane 4000

Armour Site Representative: Shane Bennett

Rig: (07)3999-8422 or (07)3999-8414

WELL: Myrtle Basin 1
 PERMIT: EP 176
 RIG: Nitro # 7

DATE: 2/10/2013
 REPORT No: 20
 D.F.S. 20

FROM	TO	HOURS	
00:00	01:00	1.0	Continue to clean cellar, nipple up tubing head.
01:00	06:00	5.0	Nipple up tubing head, clean around cellar.
06:00	07:00	1.0	Hand-over, safety meeting pre-pressure test casing.
07:00	08:00	1.0	Pressure test casing and well-head to 4,280psi (test good), bled off, secure abandonment flange on top of THH, Close all well-head valves. (valve handles are to be removed).
08:00	09:00	1.0	Continue rig down.
		9.0	

OPERATIONS at 0600 HRS : Rig down and prep equipment for move.

PROGRAMME NEXT 24 HRS: Rig down and continue move to Lamont Pass 3

WEATHER	WEATHER STATE		TEMP.(°C)	RAINFALL (mm)	VISIBILITY (km)	WIND SPEED	
clear			21/38	Nil	Good	Slight breeze	
BULK STOCK	GEL(sx)	BARITE(sx)	CEMENT(sx)	DRILLWATER	POT WATER(lt)	DIESEL FUEL(lt)	CAMP(lt)
PERSONNEL ON BOARD		TRANSPORTATION			COSTS		Cum AUD\$
Operator	9	TRUCKS					
Drilling Cont.	9					PERMITS ISSUED	1
Monitors TLO	2					PRE TOUR MEETING	2
Catering	0					INCIDENTS REPORTED	
Sample Catchers	2					SCD INDUCTIONS	
W / ford	4					JSA	3
Pectil	3					HAZOBS	
Trican	3						
KD	3						
TOTAL	35						
SUPERVISOR(S)	Shane Bennett		ENGINEER	Jon Martin	RIG MANAGER	Dexter	

WELL: Report # Report For Report Date: WEATHER:	Myrtle Basin 1 20 2/10/2013 3/10/2013	
Rig: Nitro Rig 7 Prognosed TD: 800MD RT - GL: GL - Elevation: 50m	Rig: Geo Camp:	
HSE	No incidents or accidents to report.	
Current Ops 06:00 hrs:	Rigging down, preparing to move to Lamont Pass 3	
Traditional Owners On-Site	Timmy	
Midnight Depth	861.42	
Depth 06:00 hrs	861.42	
Planned Spud Date		
Rig	Nitro 7, DE 880	
Summary of Ops Past 24hrs	Nipple up tubing head, pressure test THH and casing Rig down	
CH Inductions	0	
Summary of the Next 24hrs	Continue rig down, move to Lamont Pass 3	
<u>5 day Forecast</u> Thursday, 3 October 2013 Rig Down, start moving equipment to Lamont Pass 3. Friday, 4 October 2013 Move to Lamont Saturday, 5 October 2013 Drill conductor hole, cement in place Sunday, 6 October 2013 Drill out and drill ahead. Monday, 7 October 2013 Drill 8-1/2" hole section.		