DAILY DRILLING REPORT

Central Petroleum

REPORT # 059 — 18/10/2018

SPUD: 21/08/2018 — DAY # 105

WELL	Palm Valley 13	24:00 MD/ TVD	2242 / 1989m BRT	DRILLED		AFE DAYS / COST	46	$13,467,756	
RIG	ENSIGN 932	FORMATION	Pacoota Sandstone	DAILY COST	$47,886	CUM.	$13,070,415		

DAILY OP'S SUMMARY: Nipple down BOP. Nipple up wellhead production tree and pressure test. Rig released at 0700hrs. Rig down and pack up for demobilization

FORECAST OP'S: Rig down and load out rig equipment

LAST CASING			SET AT	FIT	MAASP	BOP TEST	DUE
	178mm	7.0"	1842.0m	12.0 EMW		10/10	24/10

LAST L.T.I. 488 Days

SAFETY
1. PTSM: Nipple down BOP. Nipple up Production tree. Review BBS cards.
2. PTSM: Review BBS cards. Rigging down. Packing up.

WEATHER: Day Fine
Night Fine

BIT INFORMATION

WOB(Klb)	JET V(fps)	
RPM	H S I	
BIT NUMBER	20RR16	19
Size (inches)	6.125	6.125
Make	Reed	Ulterra
Type	TK63	U71M-DEGU
IADC Code		
Serial Number	A250214	41000
T.F.A. (in)	1.178	0.994
Depth In (m)	2133	2022
Depth Out (m)	2242	2133
Total Meters	109	111
Hours IADC | OnBtm	41 | 35.1	52.8 | 44.3
ROP IADC | OnBtm	2.7 | 3.1	2.1 | 2.5
Condition Out	3 3 BT N X 0 WT TD	

FLOW DATA

RATE (gpm/lps)		
AV - DP (fpm/mpm)		
AV - DC (fpm/mpm)		
SPP (psi/atm)		
SPP (Calculated)		

PUMP DATA

#1: NAT 8-P-80		STROKE	9.0"
RATE			
LINER	6.0"		
#2: NAT 8-P-80		STROKE	9.0"
RATE			
LINER	6.0"		
#3: IDECO T-800		STROKE	8.5"
RATE			
LINER	6.0"		

TOOL	LENGTH

BHA LENGTH		
BHA WEIGHT		
STRING WT		
HOOK LOAD		
WT BELOW JARS		
HOURS: JAR | MTR	309.5	77.5
DRAG: UP | DOWN		
TORQUE: ON | OFF		

SURVEYS: MD | INC° | AZ°

2242 | 82 | 4.5

MUD PROPERTIES

Mud Type		
Depth (m)		
Density (ppg)		
ECD (ppg)		
Temp (° C)		
Viscosity (sec)		
PV / YP (cp/lb)		
Gels (10s/m)		
API Filt. (cc)		
Sand (% Vol)		
KCl (%)		
pH (strip)		
LGS %/Vol		
Chlorides (ppm)		
Surface Vol. (Bbls)		
Hole Vol.		416
Mud Mixed		
New Hole Drilled		
Downhole Losses		
Surface Losses		

CHEMICAL USAGE

OPERATION

	HRS	CUM
1 Move/ Rig Up/Down	17.00	1139.75
2 Drilling		510.75
3 Wash / Ream		28.00
4 Coring		
5 Circ & Condition		66.25
6 Tripping- Bit / Casing		113.50
6.1 Tripping- Other		139.00
6.2 Wiper Trip		2.00
6.3 Handle BHA		86.50
7 Service / Slip Line		19.75
8 Repairs		78.00
10 Survey		2.75
11 Logging		11.50
12 RU for Csg / Cmt		30.00
12.1 Run Casing		42.50
12.2 Cementing		15.25
13 Wait on Cement		16.00
14 BOP's / Wellhead		20.75
15 Test BOP / Formation		53.25
19 Tight hole / Fishing		9.50
21 Completion	7.00	76.00
21.1 Well Control		
21.2 Other		59.00
TOTALS	**24.00**	**1380.25**
NON PRODUCTIVE		**716.75**

PRODUCTS: USED | REC | ON SITE

DIESEL (L)	3150		27200
BARITE (T)			
DRILL WATER			

DAILY MUD COSTS

CUM. MUD COSTS **$108,764.26**

HOURLY OPERATIONS SUMMARY 0000 to 2400

From	To	[IADC Code] Description
0:00	2:00	[21] Nipple Down BOP.
2:00	7:00	[21] Install & Nipple up Xmas Tree .Pressure test connection to 3000psi for 15 mins.Test neck seals/Void 3000psi for 10 mins .Test TWCV/Tree 3000psi for 10 mins. Rig released at 0700hours.
7:00	18:00	[1] Rig down rig floor and TDS. Rig down mud tanks.
18:00	0:00	[1] Wait on daylight.

HOURLY OPERATIONS SUMMARY 0000 to 0600 on 19/10/18

0:00	6:00	Wait on daylight.

POB-32: Ensign - 19, CTP - 2, OICS - 4, Site Med - 1, OCS - 1, WFT - 5 — **40,800 Hrs**

RECEIVED:

DISPATCHED:

MAXIMUM GAS:	BACKGROUND GAS:	CONNECTION GAS:	TRIP GAS:

SUPERVISOR: Andy Phillis / Dave York — **GEOLOGIST:** — **RIG MGR:** Simon Luke Bryant / Adam Delanie