DAILY DRILLING REPORT

Central Petroleum

REPORT # 001								21/08/2018	
SPUD: 21/08/2018								DAY # 047	
WELL	Palm Valley 13	24:00 MD/ TVD	23.5 / 23m BRT	DRILLED	16m	AFE DAYS / COST	45	$11,347,521	
RIG	ENSIGN 932	FORMATION	Hermannsburg Sandstone	DAILY COST	$129,022	CUM.	$5,259,127		

DAILY OP'S SUMMARY: Completed rig up and prespud inspections, drilled and installed mousehole, spudded PV13 drilled to 23.5mMD and ran conductor #1.

FORECAST OP'S: Waited on Haliburton cementers to reset hours, cement conductor, wait on cement, install riser, make up BHA and Drill 17 1/2" hole.

LAST CASING	508mm	20.0"	SET AT	23.5m		MAASP		BOP TEST	NIL	DUE	

LAST L.T.I. 430 Days

SAFETY: 1. PTSM; Daily work scope, BBS cards, PTW, JSA and prespud check lists.
2. PTSM; Discussed making up BHA, housekeeping, grader working on road and prespud documents.

WEATHER: Day Fine
Night Fine

BIT INFORMATION

WOB(Klb)	3-10	JET V(fps)	98
RPM	60	H S I	0.03
BIT NUMBER		1	A
Size (inches)		24.0	24.0
Make		Stealth	CONDUCTOR
Type		STC42X	
IADC Code		425X	
Serial Number		HT9011	
T.F.A. (in)		1.052	
Depth In (m)		8	
Depth Out (m)		24	8
Total Meters		16	8
Hours IADC \| OnBtm		2 \| 2	0 \| 0
ROP IADC \| OnBtm		8 \| 8	
Condition Out		1 1 WT A E 0 No TD	

FLOW DATA

RATE (gpm/lps)	321	20.2
AV - DP (fpm/mpm)	14	4
AV - DC (fpm/mpm)	16	5
SPP (psi/atm)	630	43
SPP (Calculated)	630	43

PUMP DATA

#1: NAT 8-P-80		STROKE	9.0"
RATE			
LINER	6.0"		
#2: NAT 8-P-80		STROKE	9.0"
RATE	100		
LINER	6.0"		
#3: IDECO T-800		STROKE	8.5"
RATE			
LINER	6.0"		

BHA # 1

TOOL	LENGTH
Bit - Tri Cone	0.53
Bit Sub	0.76
NOV Fluid Hammer- 9 5/8"	10.99
Crossover Sub	0.76
Drill Collar- 9 1/2"	9.29
Crossover Sub	1.09
Crossover Sub	0.66
Crossover Sub	0.32

BHA LENGTH	24.40	
BHA WEIGHT	14.92	
STRING WT	14.88	
HOOK LOAD	42.00	
WT BELOW JARS		
HOURS: JAR \| MTR		2.0
DRAG: UP \| DOWN	0	0
TORQUE: ON \| OFF	1500	3600

SURVEYS: MD | INC° | AZ°

0	0	0

MUD PROPERTIES

Mud Type	Gel Spud Mud	
Depth (m)	8	18
Density (ppg)	8.45	9.05
ECD (ppg)	8.54	9.14
Temp (° C)		20
Viscosity (sec)	106	74
PV / YP (cp/lb)	22 / 34	14 / 29
Gels (10s/m)	28 / 34	21 / 31
API Filt. (cc)	15.0	11.5
Sand (% Vol)	0.0	2.0
KCl (%)		
pH (strip)	9.5	10.0
LGS %/Vol		
Chlorides (ppm)	160	260
Surface Vol. (Bbls)		373
Hole Vol.		20
Mud Mixed		436
New Hole Drilled		28.5
Downhole Losses		63
Surface Losses		-28

CHEMICAL USAGE

AMC Biocide G	2
AMC Bore Seal Fine	10
AMC Quickseal Medium	30
Aus-Ben A	140
Caustic Soda	3
Kwickseal Fine	14
Xan-Bore	1

OPERATION

	HRS	CUM
1 Move/ Rig Up/Down	15.50	1119.50
2 Drilling	2.00	2.00
3 Wash / Ream		
4 Coring		
5 Circ & Condition	2.00	2.00
6 Tripping- Bit / Casing	0.75	0.75
6.1 Tripping- Other		
6.2 Wiper Trip		
6.3 Handle BHA		
7 Service / Slip Line		
8 Repairs		
10 Survey		
11 Logging		
12 RU for Csg / Cmt		
12.1 Run Casing	2.75	2.75
12.2 Cementing	1.00	1.00
13 Wait on Cement		
14 BOP's / Wellhead		
15 Test BOP / Formation		
19 Tight hole / Fishing		
21 Completion		
21.1 Well Control		
21.2 Other		
TOTALS	**24.00**	**8.50**
NON PRODUCTIVE	**1.00**	**433.00**

PRODUCTS: USED | REC | ON SITE

DIESEL (L)	2150		47750
BARITE (T)			
DRILL WATER	8000		58000

DAILY MUD COSTS	$4,792.24
CUM. MUD COSTS	**$4,792.24**

HOURLY OPERATIONS SUMMARY 0000 to 2400

From	To	[IADC Code] Description
0:00	6:00	[1] Mixed spud mud and LCM pill, surface lines pressure tested to 250/2500 psi - OK, made up BHA and prepared to drill mousehole.
6:00	9:00	[1] Drilled mouse hole and installed mouse hole sock.
9:00	10:00	[1] Broke down and laid out 12 1/4" BHA.
10:00	11:00	[1] Reset rig smart and crown-o-matic set points.
11:00	12:00	[1] PJSM, made up 24" BHA.
12:00	12:30	[1] Held PJSM, discussed handling BHA, Driving to the conditions with Grader on road.
12:30	14:30	[1] Made up 24" BHA, Centralize BHA in sub-base for hole centre.
14:30	15:30	[1] Conducted Muster drill and 1 man missing drill, Conducted Pre-spud hazard hunt, Held pre-spud safety meeting with all personnel.
15:30	17:30	[2] Spudded PV13 and drilled 24" hole from 8m to 23.5m RT
17:30	17:45	[5] Circulated hole clean.
17:45	18:00	[6] Pulled out of hole.
18:00	19:45	[5] PJSM, pumped out and cleaned out cuttings from cellar.
19:45	20:15	[6] PJSM, racked back BHA and stood in mast.
20:15	23:00	[12.1] PJSM, picked up and ran 20" conductor casing, made up and ran cement stringer.
23:00	0:00	[12.2] NPT- Waited on Haliburton cementers to reset hours.

HOURLY OPERATIONS SUMMARY 0000 to 0600 on 22/08/18

From	To	Description
0:00	3:00	Waited on Haliburton cementers to reset hours.
3:00	4:30	Rigged up to cement, PJSM, mixed and pumped 3.5 bbls 15.8 ppg cement plug through stinger inside casing.
4:30	6:00	Waited on cement. Laid out stinger.

POB-36: Ensign - 20, CT - 4, OICS - 3, Halliburton - 4, Pason - 1, OCS - 1, SiteMed - 1, RMN - 1, ERMS - 1 — **9,852 Hrs**

RECEIVED: Drill water and mist pumps.

DISPATCHED:

MAXIMUM GAS:	BACKGROUND GAS:	CONNECTION GAS:	TRIP GAS:

SUPERVISOR: Kev Dau / Mark Booth **GEOLOGIST:** Phil Allen / Peter Morris **RIG MGR:** Gary Hender / Adam delaine